



Progress

- FS 42: The Firefighters moved into the new station on Monday, December 12, 2022.
- FS 45: The Firefighters moved into the new station on Friday, September 2, 2022.

Schedule

- FS 42: The Phased Certificate of Occupancy was received on December 9, 2022, allowing an early move-in date for the City of Bothell Firefighters.

Budget Updates


- Some remaining Potential Change Orders are in review. These are in part due to COVID, material escalation, unforeseen soil conditions and permit impacts.

Milestones


- FS 42: Owner training is underway to transition all systems in the new station from construction to operations and maintenance. A Ribbon-Cutting Ceremony and public Open House will be held in 2023.
- FS 45: A Ribbon-Cutting Ceremony and public Open House were held on October 15th. The festivities coincided with Fire Prevention Week.

Budget Summary

Total Project Budget \$38M



Contingency & Allowance Usage



*The Approved dollar amounts reflect only executed Change Orders.



The completed signage for Fire Station 42's main entrance.



Fire Station 42 - The five doors to the Apparatus Bay where engines/equipment are stored.



“The Blast” artwork by local artist John Fleming is featured at the main entrance.



Fire Station 42 – Depicting the final install of the appliances in the Beanery.



Fire Station 42 – Completing the parking lot on the west side of station.



Fire Station 42 – The illuminated signage at the main entrance, facing Beardslee.